NO.NC/QC/YD/2020-21/YSD-4P

Date: 20-07-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

## "PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

**Subject:** Regarding Inspection Report for the below mentioned work.

**Name of Work:** Improvements and developments of roads and drains at Yelahanka 4th phase and construction of providing prking lot at 16th A main, A sector, 16th B in Yelahanka Satellite Town sub division (Package-05)

| Item No | Description of work | Unit | Qty |
|---|---|---|---|
| 1 | Removing and resetting of Footpath slab | Sqm | 288.00 |
| 2 | Removing and resetting of kerb stones | m | 320.00 |
| 3 | KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an | Cum | 1155.76 |
| 4 | KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded | Cum | 180.65 |
| 5 | KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, | Tn | 26.63 |
| 6 | Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and | Cum | 441.98 |
| 7 | Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down | Sqm | 777.12 |
| 8 | Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, | Sqm | 7.20 |
| 9 | Providing and fixing Pre cast solid concrete kerb stones of size 450 x 200 x 400 mm made out of CC 1:2:4 and finished with CM 1:3 | Nos | 1200.00 |
| 10 | Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with | Sqm | 318.20 |
| 11 | KSRB 4-1.5 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size | Cum | 14.74 |

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬೆಂಗಳೂರು-106

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD-2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

| | | | |
|---|---|---|---|
| 12 | KSRB 14.9-2 : Providing and laying M-15 cement concrete flooring 60 mm thick with metallic concrete hardner toping, under layer of 45mm | Sqm | 2336.75 |
| 13 | Fabricating providing and erecting in position of MS Hot Dip galvanized sq hallow poles of 132 x132 heavy gauge length 3000mm | Sqm | 489.96 |

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANT * BANGALORE *